

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 7/28/2014

Week 116

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = Completed

Structures Set = Completed

Spans of Conductor Pulled = 1335 of 1336

CGF Project Weekly Status Report

Case No. PU-09-670

Structure Move Requests

None.

Safety/Damages

No accidents, injuries, or near misses.

Environmental

None.

Work Progress

Survey: None

No material delivery this past week.

Wire Stringing: Conductor: 748-779 OHGW: 288-321 OPGW: 282-333

Restoration: 14-18, 23rd St (Oliver Co)

Work Planned for Next Week

Survey: None

Wire Stringing: Conductor: Completed; OHGW: 748-780 OPGW: 743-787

Restoration: 9-30 23rd St (Oliver Co)

Land Owner/Public Issues

No new issues at this time.

Cultural or Historical Events

None.

Extraordinary Events

None.