

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 8/5/2014

Week 117

Extraordinary Events

Safety: Near Miss

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = Completed

Structures Set = Completed

Spans of Conductor Pulled = Completed

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

While preparing the necessary tools and motors for wire stringing, the Operator began lowering the crane basket to the ground and inadvertently placed the basket on the foot of another lineman. Ground was soft enough that no injury occurred but was considered a near miss.

Environmental

None.

Work Progress

Survey: None

No material delivery this past week.

Wire Stringing: Conductor: Completed OHGW:
749-779 OPGW: 744-785

Restoration: 9-18, 60-69

Work Planned for Next Week

Survey: None

Complete OHGW and OPGW

Complete punch list items for 100% completion of line construction.

Commissioning and test energization of the line.
Anticipated in-service date is 8/11/14

Restoration: 60-69

Land Owner/Public Issues

No new issues at this time.

Cultural or Historical Events

None.

Extraordinary Events

See Near Miss report in Safety section.

Structure Move Requests

None.