

**Hamre, John G.**

---

**From:** Bauske, Shelly A.  
**Sent:** Friday, March 12, 2010 3:23 PM  
**To:** Hamre, John G.  
**Subject:** FW: PROGRESS REPORT FOR ROUTE PERMIT NO. 122 - CASE NO. PU-09-674 FOR WEEK ENDING 3-12-10

-----Original Message-----

**From:** GWelharticky@otpc.com [mailto:GWelharticky@otpc.com]  
**Sent:** Friday, March 12, 2010 2:29 PM  
**To:** -Info-Public Service Commission  
**Cc:** Lein, Jerry R.  
**Subject:** PROGRESS REPORT FOR ROUTE PERMIT NO. 122 - CASE NO. PU-09-674 FOR WEEK ENDING 3-12-10

This construction progress report is for the 0.53 mile 230 kV transmission line reroute project near Fiala Lake west and south of Forman, ND. Report is per item 6 of the Order granted for the above-mentioned Case.

- 1.) Construction activities began Tuesday, March 9, 2010.
- 2.) All new structure and anchor locations were staked.
- 3.) Material was delivered to the project site.
- 4.) All required anchors were installed.
- 5.) Seven poles of the 12 required poles were set.
- 6.) Final assembly of one of the two tangent structures was completed.

Gary Welharticky  
Delivery Maintenance  
Otter Tail Power Company  
Phone: 218-739-8471  
Fax: 218-739-8442  
email: [gwelharticky@otpc.com](mailto:gwelharticky@otpc.com)