

Hamre, John G.

From: Bauske, Shelly A.
Sent: Thursday, December 09, 2010 9:31 AM
To: Hamre, John G.
Subject: FW: PROGRESS REPORT FOR ROUTE PERMIT NO. 122 - CASE NO. PU-09-674 FOR WEEK ENDING 12-3-10

-----Original Message-----

From: GWelharticky@otpc.com [<mailto:GWelharticky@otpc.com>]
Sent: Thursday, December 09, 2010 8:46 AM
To: -Info-Public Service Commission
Cc: Lein, Jerry R.
Subject: PROGRESS REPORT FOR ROUTE PERMIT NO. 122 - CASE NO. PU-09-674 FOR WEEK ENDING 12-3-10

This construction progress report is for the 0.53 mile 230 kV transmission line reroute project near Fiala Lake west and south of Forman, ND. Report is per item 6 of the Order granted for the above-mentioned Case.

As noted in the report for the week ending 3-19-10, all construction activities on this project were suspended on Monday, March 15th, due to wet soil conditions. Construction activities resumed the week of November 29th with the majority of building of new structures being completed during the week. An outage on the line is scheduled for 12-6-10 through 12-17-10 to complete construction activities.

(Please accept my apologies for being several days late with this report. Some emergency repairs in another part of our system distracted me for a few days.)

Gary Welharticky
Delivery Maintenance
Otter Tail Power Company
Phone: 218-739-8471
Fax: 218-739-8442
email: gwelharticky@otpc.com