



**BRIDGER PIPELINE**  
 455 N. Poplar Street  
 Casper, Wyoming 82601

Four Bears  
 12 Inch Crude Oil Pipeline

**Weekly Construction Progress Report**

WEEK OF: 11/8/2010

**CASE NO. PU-09-750**

**Project Contacts:**

Project Engineer: TYLER REECE	Office: 307-299-0372	cell: 307-851-5277
Field Project Manager: DON CLARK	Office: 701-225-6269	cell: 701-260-2278
SPREAD #1 Contractor: Northwinds of Wyoming		
SPREAD #2 Contractor: Lo-N-Bro		
SPREAD #3 & 4 Contractor: Frontier Services		

**Brief Description of Weekly Activities:**

ROW construction and pipe stringing comprise the majority of activity at this point in the project.

**Construction Progress:**

Description	Spread #1 % Complete	Spread #2 % Complete	Spread #3&4 % Complete	Notes
Grading/Stripping	16.50%	59.80%	16.70%	
Stringing	3.80%	29.00%	11.90%	
Bending	0.00%	0.00%	0.00%	
Ditching/trenching	0.00%	0.00%	0.00%	
Welding	0.00%	0.00%	0.00%	
Bores (feet installed)	399.5 ft	0.00%	0.00%	HDD was completed under HWY 23
Coating	0.50%	0.00%	0.00%	
Lowering In	0.00%	0.00%	0.00%	
Backfill	0.00%	0.00%	0.00%	
Tie-Ins	0.00%	0.00%	0.00%	
Cleanup	0.00%	0.00%	0.00%	
Hydro testing	0.00%	0.00%	0.00%	

**Work Planned for next week:**

Trenching and welding are likely to begin by the middle of this week.

**Comments:**

**Reported by:**

NAME: TYLER REECE	DATE: 11/8/2010
-------------------	-----------------