



**BRIDGER PIPELINE**  
 455 N. Poplar Street  
 Casper, Wyoming 82601

Four Bears  
 12 Inch Crude Oil Pipeline

**Weekly Construction Progress Report**

WEEK OF: 11/22/2010

**CASE NO. PU-09-750**

**Project Contacts:**  
 Project Engineer: TYLER REECE Office: 307-299-0372 cell: 307-851-5277  
 Field Project Manager: DON CLARK Office: 701-225-6269 cell: 701-260-2278  
 SPREAD #1 Contractor: Northwinds of Wyoming  
 SPREAD #2 Contractor: Lo-N-Bro  
 SPREAD #3 & 4 Contractor: Frontier Services

**Brief Description of Weekly Activities:**  
 Progress continues on all areas of construction.

**Construction Progress:**

Description	Spread #1 % Complete	Spread #2 % Complete	Spread #3&4 % Complete	Notes
Grading/Stripping	39.80%	60.00%	48.50%	
Stringing	24.50%	44.60%	44.40%	
Bending	5.70%	34.40%	25.00%	
Ditching/trenching	1.00%	27.40%	11.10%	
Welding	5.70%	34.40%	25.00%	
Bores (feet installed)	1721.5 ft	509 ft	867.5 ft	
Coating	1.20%	27.40%	9.47%	
Lowering In	1.20%	27.40%	9.47%	
Backfill	1.20%	27.40%	9.47%	
Tie-Ins	1.20%	27.40%	9.47%	
Cleanup	0.00%	0.00%	0.00%	
Hydro testing	0.00%	0.00%	0.00%	

**Work Planned for next week:**  
 Work, on all fronts, will continue as weather allows.

**Comments:**

**Reported by:**  
 NAME: TYLER REECE DATE: 11/22/2010