



BRIDGER PIPELINE
 455 N. Poplar Street
 Casper, Wyoming 82601

Four Bears
 12 Inch Crude Oil Pipeline

Weekly Construction Progress Report

WEEK OF: 12/7/2010

CASE NO. PU-09-750

Project Contacts:
 Project Engineer: TYLER REECE Office: 307-299-0372 cell: 307-851-5277
 Field Project Manager: DON CLARK Office: 701-225-6269 cell: 701-260-2278
 SPREAD #1 Contractor: Northwinds of Wyoming
 SPREAD #2 Contractor: Lo-N-Bro
 SPREAD #3 & 4 Contractor: Frontier Services

Brief Description of Weekly Activities:
 Progress continues on all areas of construction.

Construction Progress:

Description	Spread #1 % Complete	Spread #2 % Complete	Spread #3&4 % Complete	Notes
Grading/Stripping	43.80%	84.40%	58.10%	
Stringing	24.60%	60.20%	49.40%	
Bending	15.60%	49.10%	39.40%	
Ditching/trenching	2.04%	39.80%	24.90%	
Welding	15.60%	49.10%	39.40%	
Bores (feet installed)	1853.5 ft	509 ft	1500.5 ft	
Coating	15.60%	39.80%	39.40%	
Lowering In	2.26%	39.80%	24.90%	
Backfill	2.26%	39.80%	24.90%	
Tie-Ins	2.26%	39.80%	24.90%	
Cleanup	0.00%	0.00%	0.00%	
Hydro testing	0.00%	0.00%	0.00%	

Work Planned for next week:
 Work, on all fronts, will continue as weather allows.

Comments:
 Progress on spread #1 is somewhat disappointing.

Reported by:
 NAME: TYLER REECE DATE: 12/6/2010