



BRIDGER PIPELINE
 455 N. Poplar Street
 Casper, Wyoming 82601

Four Bears
 12 Inch Crude Oil Pipeline

Weekly Construction Progress Report

WEEK OF: 12/20/2010

CASE NO. PU-09-750

Project Contacts:
 Project Engineer: TYLER REECE Office: 307-299-0372 cell: 307-851-5277
 Field Project Manager: DON CLARK Office: 701-225-6269 cell: 701-260-2278
 SPREAD #1 Contractor: Northwinds of Wyoming
 SPREAD #2 Contractor: Lo-N-Bro
 SPREAD #3 & 4 Contractor: Frontier Services

Brief Description of Weekly Activities:
 Progress continues on all areas of construction.

Construction Progress:

Description	Spread #1 % Complete	Spread #2 % Complete	Spread #3&4 % Complete	Notes
Grading/Stripping	46.20%	91.70%	58.10%	
Stringing	37.60%	89.20%	50.12%	
Bending	30.75%	56.50%	50.12%	
Ditching/trenching	7.50%	48.70%	31.20%	
Welding	30.75%	56.50%	50.12%	
Bores (feet installed)	2931.5 ft	509 ft	2440.5 ft	
Coating	15.60%	48.70%	31.20%	
Lowering In	7.50%	48.70%	31.20%	
Backfill	7.50%	48.70%	31.20%	
Tie-Ins	7.50%	48.70%	31.20%	
Cleanup	0.00%	0.00%	0.00%	
Hydro testing	0.00%	0.00%	0.00%	

Work Planned for next week:
 Work, on all fronts, will continue as weather allows.

Comments:
 Numbers in red have not been updated since last week. I'm having trouble getting updated numbers in a timely fashion from one of our field inspectors.

Reported by:
 NAME: TYLER REECE DATE: 12/20/2010