



BRIDGER PIPELINE
 455 N. Poplar Street
 Casper, Wyoming 82601

Four Bears
 12 Inch Crude Oil Pipeline

Weekly Construction Progress Report

WEEK OF: 1/10/2011

CASE NO. PU-09-750

Project Contacts:
 Project Engineer: TYLER REECE Office: 307-299-0372 cell: 307-851-5277
 Field Project Manager: DON CLARK Office: 701-225-6269 cell: 701-260-2278
 SPREAD #1 Contractor: Northwinds of Wyoming
 SPREAD #2 Contractor: Lo-N-Bro
 SPREAD #3 & 4 Contractor: Frontier Services

Brief Description of Weekly Activities:

Construction Progress:	21.4	13.8	41.8	MILES
	Spread #1 % Complete	Spread #2 % Complete	Spread #3&4 % Complete	Notes
Grading/Stripping	62.75%	99.50%	58.10%	
Stringing	60.60%	89.20%	50.12%	
Bending	52.20%	64.20%	50.12%	
Ditching/trenching	13.90%	59.80%	34.74%	
Welding	61.00%	64.20%	50.12%	
Bores (feet installed)	4105ft	509 ft	2440.5 ft	
Coating	53.04%	59.80%	34.74%	
Lowering In	13.90%	59.80%	34.74%	
Backfill	13.90%	59.80%	34.74%	
Tie-Ins	13.90%	59.80%	34.74%	
Cleanup	0.00%	0.00%	0.00%	
Hydro testing	0.00%	0.00%	0.00%	

Work Planned for next week:

Comments:

Reported by:
 NAME: TYLER REECE DATE: 1/10/2011