



**BRIDGER PIPELINE**  
 455 N. Poplar Street  
 Casper, Wyoming 82601

Four Bears  
 12 Inch Crude Oil Pipeline

**Weekly Construction Progress Report**

WEEK OF: 1/17/2011

**CASE NO. PU-09-750**

**Project Contacts:**  
 Project Engineer: TYLER REECE Office: 307-299-0372 cell: 307-851-5277  
 Field Project Manager: DON CLARK Office: 701-225-6269 cell: 701-260-2278  
 SPREAD #1 Contractor: Northwinds of Wyoming  
 SPREAD #2 Contractor: Lo-N-Bro  
 SPREAD #3 & 4 Contractor: Frontier Services

**Brief Description of Weekly Activities:**

Construction Progress:	21.4	13.8	41.8	MILES
	Spread #1 % Complete	Spread #2 % Complete	Spread #3&4 % Complete	Notes
Grading/Stripping	62.92%	99.50%	58.10%	
Stringing	60.60%	99.50%	50.12%	
Bending	52.20%	65.70%	50.12%	
Ditching/trenching	21.00%	65.70%	49.35%	
Welding	61.00%	65.70%	49.35%	
Bores (feet installed)	4105ft	509 ft	3035 ft	
Coating	53.60%	65.70%	49.35%	
Lowering In	21.00%	65.70%	49.35%	
Backfill	21.00%	65.70%	49.35%	
Tie-Ins	21.00%	65.70%	49.35%	
Cleanup	0.00%	0.00%	0.00%	
Hydro testing	0.00%	0.00%	0.00%	

**Work Planned for next week:**

**Comments:**  
 FRONTIER SERVICES is finishing spread #4 before they continue work on spread #3

**Reported by:**  
 NAME: TYLER REECE DATE: 1/17/2011