



BRIDGER PIPELINE
 455 N. Poplar Street
 Casper, Wyoming 82601

Four Bears
 12 Inch Crude Oil Pipeline

Weekly Construction Progress Report

WEEK OF: 1/24/2011

CASE NO. PU-09-750

Project Contacts:

Project Engineer: TYLER REECE	Office: 307-299-0372	cell: 307-851-5277
Field Project Manager: DON CLARK	Office: 701-225-6269	cell: 701-260-2278
SPREAD #1 Contractor: Northwinds of Wyoming		
SPREAD #2 Contractor: Lo-N-Bro		
SPREAD #3 & 4 Contractor: Frontier Services		

Brief Description of Weekly Activities:

Construction Progress:	21.4	13.8	41.8	MILES
	Spread #1 % Complete	Spread #2 % Complete	Spread #3&4 % Complete	Notes
Grading/Stripping	68.36%	99.50%	58.10%	
Stringing	67.34%	99.50%	51.38%	
Bending	60.54%	75.90%	50.12%	
Ditching/trenching	23.20%	74.90%	49.35%	
Welding	61.00%	75.90%	49.35%	
Bores (feet installed)	4105ft	1119 ft	3355 ft	
Coating	59.17%	74.90%	49.35%	
Lowering In	23.20%	74.90%	49.35%	
Backfill	23.20%	74.90%	49.35%	
Tie-Ins	23.20%	74.90%	49.35%	
Cleanup	0.00%	0.00%	0.00%	
Hydro testing	0.00%	0.00%	0.00%	

Work Planned for next week:

Comments:

Reported by:

NAME: TYLER REECE	DATE: 1/24/2011
-------------------	-----------------