



**BRIDGER PIPELINE**  
 455 N. Poplar Street  
 Casper, Wyoming 82601

Four Bears  
 12 Inch Crude Oil Pipeline

**Weekly Construction Progress Report**

WEEK OF: 2/7/2011

**CASE NO. PU-09-750**

**Project Contacts:**  
 Project Engineer: TYLER REECE Office: 307-299-0372 cell: 307-851-5277  
 Field Project Manager: DON CLARK Office: 701-225-6269 cell: 701-260-2278  
 SPREAD #1 Contractor: Northwinds of Wyoming  
 SPREAD #2 Contractor: Lo-N-Bro  
 SPREAD #3 & 4 Contractor: Frontier Services

**Brief Description of Weekly Activities:**

Description	Construction Progress:			MILES	Notes
	21.4 Spread #1 % Complete	13.8 Spread #2 % Complete	41.8 Spread #3&4 % Complete		
Grading/Stripping	90.58%	99.50%	61.12%		
Stringing	83.06%	99.50%	59.21%		
Bending	82.02%	75.90%	57.18%		
Ditching/trenching	32.76%	99.50%	53.46%		
Welding	82.02%	75.90%	57.18%		
Bores (feet installed)	4105ft	1119 ft	4275 ft		
Coating	74.72%	86.60%	53.46%		
Lowering In	32.76%	75.90%	53.46%		
Backfill	32.76%	75.90%	53.46%		
Tie-Ins	32.76%	75.90%	53.46%		
Cleanup	0.00%	0.00%	0.00%		
Hydro testing	0.00%	12.90%	0.00%		

**Work Planned for next week:**

**Comments:**

**Reported by:**  
 NAME: TYLER REECE DATE: 2/7/2011