



BRIDGER PIPELINE
 455 N. Poplar Street
 Casper, Wyoming 82601

Four Bears
 12 Inch Crude Oil Pipeline

Weekly Construction Progress Report

WEEK OF: 2/14/2011

CASE NO. PU-09-750

Project Contacts:		
Project Engineer: TYLER REECE	Office: 307-299-0372	cell: 307-851-5277
Field Project Manager: DON CLARK	Office: 701-225-6269	cell: 701-260-2278
SPREAD #1 Contractor: Northwinds of Wyoming		
SPREAD #2 Contractor: Lo-N-Bro		
SPREAD #3 & 4 Contractor: Frontier Services		

Brief Description of Weekly Activities:

Construction Progress:	21.4	13.8	41.8	MILES
Description	Spread #1 % Complete	Spread #2 % Complete	Spread #3&4 % Complete	Notes
Grading/Stripping	91.93%	99.50%	61.92%	
Stringing	91.82%	99.50%	61.92%	
Bending	91.82%	99.50%	58.15%	
Ditching/trenching	40.91%	99.50%	57.22%	
Welding	91.82%	99.50%	58.15%	
Bores (feet installed)	4581ft	1119 ft	4995 ft	
Coating	82.51%	99.50%	53.85%	
Lowering In	40.91%	99.50%	53.85%	
Backfill	40.91%	99.50%	53.85%	
Tie-Ins	40.91%	99.50%	53.85%	
Cleanup	0.00%	0.00%	0.00%	
Hydro testing	0.00%	2.50%	0.00%	

Work Planned for next week:

Comments:

Reported by:

NAME: TYLER REECE	DATE:	2/14/2011
-------------------	-------	-----------