



BRIDGER PIPELINE
 455 N. Poplar Street
 Casper, Wyoming 82601

Four Bears
 12 Inch Crude Oil Pipeline

Weekly Construction Progress Report

WEEK OF: 12/27/202010

CASE NO. PU-09-750

Project Contacts:
 Project Engineer: TYLER REECE Office: 307-299-0372 cell: 307-851-5277
 Field Project Manager: DON CLARK Office: 701-225-6269 cell: 701-260-2278
 SPREAD #1 Contractor: Northwinds of Wyoming
 SPREAD #2 Contractor: Lo-N-Bro
 SPREAD #3 & 4 Contractor: Frontier Services

Brief Description of Weekly Activities:
 Construction progress has been limited due to holiday shutdowns.

Construction Progress:

| Description | Spread #1 % Complete | Spread #2 % Complete | Spread #3&4 % Complete | Notes |
|------------------------|----------------------|----------------------|------------------------|-------|
| Grading/Stripping | 46.20% | 91.70% | 58.10% | |
| Stringing | 48.22% | 89.20% | 50.12% | |
| Bending | 43.46% | 58.40% | 50.12% | |
| Ditching/trenching | 7.50% | 56.30% | 31.20% | |
| Welding | 43.46% | 58.40% | 50.12% | |
| Bores (feet installed) | 2931.5 ft | 509 ft | 2440.5 ft | |
| Coating | 43.46% | 56.30% | 31.20% | |
| Lowering In | 7.50% | 56.30% | 31.20% | |
| Backfill | 7.50% | 56.30% | 31.20% | |
| Tie-Ins | 7.50% | 56.30% | 31.20% | |
| Cleanup | 0.00% | 0.00% | 0.00% | |
| Hydro testing | 0.00% | 0.00% | 0.00% | |

Work Planned for next week:
 Spread 3&4 contractor plans to work this week. Spread 1 and 2 contractors are not expected back until after the 1st of the year.

Comments:

Reported by:
 NAME: TYLER REECE DATE: 12/27/2010