



BRIDGER PIPELINE
 455 N. Poplar Street
 Casper, Wyoming 82601

Four Bears
 12 Inch Crude Oil Pipeline

Weekly Construction Progress Report

WEEK OF: 2/21/2011

CASE NO. PU-09-750

Project Contacts:
 Project Engineer: TYLER REECE Office: 307-299-0372 cell: 307-851-5277
 Field Project Manager: DON CLARK Office: 701-225-6269 cell: 701-260-2278
 SPREAD #1 Contractor: Northwinds of Wyoming
 SPREAD #2 Contractor: Lo-N-Bro
 SPREAD #3 & 4 Contractor: Frontier Services

Brief Description of Weekly Activities:

Construction Progress:		21.6	13.8	41.8	MILES
Description	Spread #1 % Complete	Spread #2 % Complete	Spread #3&4 % Complete	Notes	
Grading/Stripping	100.00%	99.50%	61.92%		
Stringing	99.90%	99.50%	61.92%		
Bending	98.12%	99.50%	61.92%		
Ditching/trenching	47.25%	99.50%	60.30%		
Welding	98.12%	99.50%	61.92%		
Bores (feet installed)	4581ft	2829 ft	5845 ft		
Coating	87.58%	99.50%	60.30%		
Lowering In	47.25%	99.50%	60.30%		
Backfill	47.25%	99.50%	60.30%		
Tie-Ins	47.25%	99.50%	60.30%		
Cleanup	0.00%	0.00%	0.00%		
Hydro testing	0.00%	2.50%	0.00%		

Work Planned for next week:

Comments:

Reported by:
 NAME: TYLER REECE DATE: 2/21/2011