



**BRIDGER PIPELINE**  
 455 N. Poplar Street  
 Casper, Wyoming 82601

Four Bears  
 12 Inch Crude Oil Pipeline

**Weekly Construction Progress Report**

WEEK OF: 2/28/2011

**CASE NO. PU-09-750**

**Project Contacts:**  
 Project Engineer: TYLER REECE Office: 307-299-0372 cell: 307-851-5277  
 Field Project Manager: DON CLARK Office: 701-225-6269 cell: 701-260-2278  
 SPREAD #1 Contractor: Northwinds of Wyoming  
 SPREAD #2 Contractor: Lo-N-Bro  
 SPREAD #3 & 4 Contractor: Frontier Services

**Brief Description of Weekly Activities:**

Construction Progress:		21.7	13.8	41.8	MILES
Description	Spread #1 % Complete	Spread #2 % Complete	Spread #3&4 % Complete	Notes	
Grading/Stripping	100.00%	99.50%	63.43%		
Stringing	100.00%	99.50%	63.43%		
Bending	100.00%	99.50%	63.43%		
Ditching/trenching	64.35%	99.50%	63.43%		
Welding	100.00%	99.50%	63.43%		
Bores (feet installed)	4581ft	3754 ft	6933 ft		
Coating	64.35%	99.50%	63.43%		
Lowering In	64.35%	99.50%	63.43%		
Backfill	64.35%	99.50%	63.43%		
Tie-Ins	64.35%	99.50%	63.43%		
Cleanup	0.00%	0.00%	0.00%		
Hydro testing	0.00%	2.50%	0.00%		

**Work Planned for next week:**

**Comments:**

**Reported by:**  
 NAME: TYLER REECE DATE: 2/28/2011