



BRIDGER PIPELINE
 455 N. Poplar Street
 Casper, Wyoming 82601

Four Bears
 12 Inch Crude Oil Pipeline

Weekly Construction Progress Report

WEEK OF: 3/7/2011

CASE NO. PU-09-750

Project Contacts:
 Project Engineer: TYLER REECE Office: 307-299-0372 cell: 307-851-5277
 Field Project Manager: DON CLARK Office: 701-225-6269 cell: 701-260-2278
 SPREAD #1 Contractor: Northwinds of Wyoming
 SPREAD #2 Contractor: Lo-N-Bro
 SPREAD #3 & 4 Contractor: Frontier Services

Brief Description of Weekly Activities:

Construction Progress:	21.7	13.8	41.8	MILES
Description	Spread #1 % Complete	Spread #2 % Complete	Spread #3&4 % Complete	Notes
Grading/Stripping	100.00%	99.50%	77.05%	
Stringing	100.00%	99.50%	77.05%	
Bending	100.00%	99.50%	75.24%	
Ditching/trenching	71.81%	99.50%	65.24%	
Welding	100.00%	99.50%	75.24%	
Bores (feet installed)	4581ft	4354 ft	6933 ft	
Coating	70.98%	99.50%	65.23%	
Lowering In	70.98%	99.50%	65.23%	
Backfill	70.98%	99.50%	65.23%	
Tie-Ins	70.98%	99.50%	65.23%	
Cleanup	0.00%	0.00%	0.00%	
Hydro testing	0.00%	2.50%	0.00%	

Work Planned for next week:

Comments:

Reported by:
 NAME: TYLER REECE DATE: 3/7/2011