



BRIDGER PIPELINE
 455 N. Poplar Street
 Casper, Wyoming 82601

Four Bears
 12 Inch Crude Oil Pipeline

Weekly Construction Progress Report

WEEK OF: 3/22/2011

CASE NO. PU-09-750

Project Contacts:		
Project Engineer: TYLER REECE	Office: 307-299-0372	cell: 307-851-5277
Field Project Manager: DON CLARK	Office: 701-225-6269	cell: 701-260-2278
SPREAD #1 Contractor: Northwinds of Wyoming		
SPREAD #2 Contractor: Lo-N-Bro		
SPREAD #3 & 4 Contractor: Frontier Services		

Brief Description of Weekly Activities:

Construction Progress:	21.7	13.8	41.8	MILES
Description	Spread #1 % Complete	Spread #2 % Complete	Spread #3&4 % Complete	Notes
Grading/Stripping	100.00%	100.00%	84.59%	
Stringing	100.00%	100.00%	82.14%	
Bending	100.00%	100.00%	81.64%	
Ditching/trenching	86.41%	100.00%	71.16%	
Welding	100.00%	100.00%	81.64%	
Bores (feet installed)	5160ft	4354 ft	7578 ft	
Coating	85.70%	100.00%	71.16%	
Lowering In	85.70%	100.00%	71.16%	
Backfill	85.70%	100.00%	71.16%	
Tie-Ins	85.70%	99.50%	71.16%	
Cleanup	0.00%	0.00%	0.00%	
Hydro testing	0.00%	2.50%	0.00%	

Work Planned for next week:

Comments:

Reported by:		
NAME: TYLER REECE	DATE:	3/22/2011