



**BRIDGER PIPELINE**  
 455 N. Poplar Street  
 Casper, Wyoming 82601

Four Bears  
 12 Inch Crude Oil Pipeline

Weekly Construction Progress Report

WEEK OF: 4/4/2011

**CASE NO. PU-09-750**

**Project Contacts:**

Project Engineer: TYLER REECE	Office: 307-299-0372	cell: 307-851-5277
Field Project Manager: DON CLARK	Office: 701-225-6269	cell: 701-260-2278
SPREAD #1 Contractor: Northwinds of Wyoming		
SPREAD #2 Contractor: Lo-N-Bro		
SPREAD #3 & 4 Contractor: Frontier Services		

**Brief Description of Weekly Activities:**

Construction Progress:	21.7	13.8	41.8	MILES
Description	Spread #1 % Complete	Spread #2 % Complete	Spread #3&4 % Complete	Notes
Grading/Stripping	100.00%	100.00%	86.85%	
Stringing	100.00%	100.00%	84.68%	
Bending	100.00%	100.00%	84.68%	
Ditching/trenching	95.00%	100.00%	84.24%	
Welding	100.00%	100.00%	84.68%	
Bores (feet installed)	6549ft	4354 ft	9069 ft	
Coating	95.00%	100.00%	84.24%	
Lowering In	95.00%	100.00%	84.24%	
Backfill	95.00%	100.00%	84.24%	
Tie-Ins	95.00%	99.50%	84.24%	
Cleanup	0.00%	0.00%	0.00%	
Hydro testing	0.00%	2.50%	0.00%	

TOTAL MILES IN THE GROUND	69.6	20.6	13.8	35.2	Miles in the ground
TOTAL MILES REMAINING	7.7	1.1	0.0	6.6	Miles to complete

**Comments:**  
 Hope to start filling SPREAD #4 with hydro water APRIL 15th (weather permitting)

**Reported by:**

NAME: TYLER REECE	DATE: 4/4/2011
-------------------	----------------