



BRIDGER PIPELINE
 455 N. Poplar Street
 Casper, Wyoming 82601

Four Bears
 12 Inch Crude Oil Pipeline

Weekly Construction Progress Report

WEEK OF: 5/16/2011

CASE NO. PU-09-750

Project Contacts:

Project Engineer: TYLER REECE Office: 307-299-0372 cell: 307-851-5277
 Field Project Manager: DON CLARK Office: 701-225-6269 cell: 701-260-2278
 SPREAD #1 Contractor: Northwinds of Wyoming
 SPREAD #2 Contractor: Lo-N-Bro
 SPREAD #3 & 4 Contractor: Frontier Services

Brief Description of Weekly Activities:

Construction Progress:	21.7	13.8	41.8	MILES
	Spread #1 % Complete	Spread #2 % Complete	Spread #3&4 % Complete	Notes
Grading/Stripping	100.00%	100.00%	100.00%	
Stringing	100.00%	100.00%	100.00%	
Bending	100.00%	100.00%	100.00%	
Ditching/trenching	100.00%	100.00%	100.00%	
Welding	100.00%	100.00%	100.00%	
Bores (feet installed)	8153ft	4354 ft	9069 ft	
Coating	100.00%	100.00%	100.00%	
Lowering In	100.00%	100.00%	100.00%	
Backfill	100.00%	100.00%	100.00%	
Tie-Ins	100.00%	100.00%	99.50%	
Cleanup	0.00%	0.00%	0.00%	
Hydro testing	9.25%	100.00%	100.00%	

TOTAL MILES IN THE GROUND **77.3** **21.7** **13.8** **41.8** Miles in the ground
 TOTAL MILES REMAINING **0.0** **0.0** **0.0** **0.0** Miles to complete

Comments:

Reported by:

NAME: TYLER REECE DATE: 5/16/2011