



BRIDGER PIPELINE
 455 N. Poplar Street
 Casper, Wyoming 82601

Four Bears
 12 Inch Crude Oil Pipeline

Weekly Construction Progress Report

WEEK OF: 7/8/2011

CASE NO. PU-09-750

Project Contacts:
 Project Engineer: TYLER REECE Office: 307-299-0372 cell: 307-851-5277
 Field Project Manager: DON CLARK Office: 701-225-6269 cell: 701-260-2278
 SPREAD #1 Contractor: Northwinds of Wyoming
 SPREAD #2 Contractor: Lo-N-Bro
 SPREAD #3 & 4 Contractor: Frontier Services

Brief Description of Activities:
 Grade cuts are in the process of being restored on all spreads. Final contour grading and harrowing has been completed on portions of all spreads.

Construction Progress:		21.7	13.8	41.8	MILES
Description	Spread #1 % Complete	Spread #2 % Complete	Spread #3&4 % Complete	Notes	
Grading/Stripping	100.00%	100.00%	100.00%		
Stringing	100.00%	100.00%	100.00%		
Bending	100.00%	100.00%	100.00%		
Ditching/trenching	100.00%	100.00%	100.00%		
Welding	100.00%	100.00%	100.00%		
Bores (feet installed)	8153 ft	4354 ft	10,521 ft		
Coating	100.00%	100.00%	100.00%		
Lowering In	100.00%	100.00%	100.00%		
Backfill	100.00%	100.00%	100.00%		
Tie-Ins	100.00%	100.00%	99.50%		
Cleanup	40.00%	55.00%	30.00%	Note: This is % of work complete, not % of entirely restored ROW.	
Hydro testing	100.00%	100.00%	100.00%		

TOTAL MILES IN THE GROUND 77.3 21.7 13.8 41.8 Miles in the ground
 TOTAL MILES REMAINING 0.0 0.0 0.0 0.0 Miles to complete

Comments:
 Clean up and ROW restoration is being completed as weather conditions and ROW access allow.
 Bridger is analyzing how and whether the ROW restoration process can be accelerated.

Reported by:
 NAME: TYLER REECE DATE: 7/8/2011