



**BRIDGER PIPELINE**  
 455 N. Poplar Street  
 Casper, Wyoming 82601

Four Bears  
 12 Inch Crude Oil Pipeline

**Weekly Construction Progress Report**

WEEK OF: 7/15/2011

**CASE NO. PU-09-750**

|   |                      |                    |
|---|----------------------|--------------------|
| <b>Project Contacts:</b>                    |                      |                    |
| Project Engineer: TYLER REECE               | Office: 307-299-0372 | cell: 307-851-5277 |
| Field Project Manager: DON CLARK            | Office: 701-225-6269 | cell: 701-260-2278 |
| SPREAD #1 Contractor: Northwinds of Wyoming |                      |                    |
| SPREAD #2 Contractor: Lo-N-Bro              |                      |                    |
| SPREAD #3 & 4 Contractor: Frontier Services |                      |                    |

**Brief Description of Activities:**  
 The ROW is generally being "worked" 3-4 times before it is deemed complete. There are wet areas that will have to dry before they can be worked.

| Construction Progress:  | 21.7                 | 13.8                 | 41.8                   | MILES                     |
|-------------------------|----------------------|----------------------|------------------------|---------------------------|
| Description             | Spread #1 % Complete | Spread #2 % Complete | Spread #3&4 % Complete | Notes                     |
| Grading/Stripping       | 100.00%              | 100.00%              | 100.00%                |                           |
| Stringing               | 100.00%              | 100.00%              | 100.00%                |                           |
| Bending                 | 100.00%              | 100.00%              | 100.00%                |                           |
| Ditching/trenching      | 100.00%              | 100.00%              | 100.00%                |                           |
| Welding                 | 100.00%              | 100.00%              | 100.00%                |                           |
| Bores (feet installed)  | 8153 ft              | 4354 ft              | 10,521 ft              |                           |
| Coating                 | 100.00%              | 100.00%              | 100.00%                |                           |
| Lowering In             | 100.00%              | 100.00%              | 100.00%                |                           |
| Backfill                | 100.00%              | 100.00%              | 100.00%                |                           |
| Tie-Ins                 | 100.00%              | 100.00%              | 99.50%                 |                           |
| ROW Restoration/Cleanup | 3.00                 | 8.80                 | 8.90                   | MILES COMPLETELY RESTORED |
| Hydro testing           | 100.00%              | 100.00%              | 100.00%                |                           |

|                              |      |      |      |      |                              |
|------------------------------|------|------|------|------|------------------------------|
| TOTAL ROW YET TO BE RESTORED | 56.6 | 18.7 | 5.0  | 32.9 | ROW miles yet to be Restored |
| TOTAL MILES IN THE GROUND    | 77.3 | 21.7 | 13.8 | 41.8 | Miles in the ground          |
| TOTAL MILES REMAINING        | 0.0  | 0.0  | 0.0  | 0.0  | Miles to complete            |

**Comments:**  
 Clean up and ROW restoration is being completed as weather conditions and ROW access allow. Bridger has begun filling the northern portion of the mainline.

|                     |                 |
|---------------------|-----------------|
| <b>Reported by:</b> |                 |
| NAME: TYLER REECE   | DATE: 7/15/2011 |