



BRIDGER PIPELINE
 455 N. Poplar Street
 Casper, Wyoming 82601

Four Bears
 12 Inch Crude Oil Pipeline

Weekly Construction Progress Report

WEEK OF: 7/22/2011

CASE NO. PU-09-750

Project Contacts:

Project Engineer: TYLER REECE	Office: 307-299-0372	cell: 307-851-5277
Field Project Manager: DON CLARK	Office: 701-225-6269	cell: 701-260-2278
SPREAD #1 Contractor: Northwinds of Wyoming		
SPREAD #2 Contractor: Lo-N-Bro		
SPREAD #3 & 4 Contractor: Frontier Services		

Brief Description of Activities:
 The ROW is generally being "worked" 3-4 times before it is deemed complete. There are wet areas that will have to dry before they can be worked.

Construction Progress:	21.7	13.8	41.8	MILES
Description	Spread #1 % Complete	Spread #2 % Complete	Spread #3&4 % Complete	Notes
Grading/Stripping	100.00%	100.00%	100.00%	
Stringing	100.00%	100.00%	100.00%	
Bending	100.00%	100.00%	100.00%	
Ditching/trenching	100.00%	100.00%	100.00%	
Welding	100.00%	100.00%	100.00%	
Bores (feet installed)	8153 ft	4354 ft	10,521 ft	
Coating	100.00%	100.00%	100.00%	
Lowering In	100.00%	100.00%	100.00%	
Backfill	100.00%	100.00%	100.00%	
Tie-Ins	100.00%	100.00%	99.50%	
ROW Restoration/Cleanup	7.00	10.80	12.90	MILES COMPLETELY RESTORED
Hydro testing	100.00%	100.00%	100.00%	

TOTAL ROW YET TO BE RESTORED	46.6	14.7	3.0	28.9	ROW miles yet to be Restored
TOTAL MILES IN THE GROUND	77.3	21.7	13.8	41.8	Miles in the ground
TOTAL MILES REMAINING	0.0	0.0	0.0	0.0	Miles to complete

Comments:
 Clean up and ROW restoration is being completed as weather conditions and ROW access allow. The entire 77.3 miles has been put into service.

Reported by:

NAME:	TYLER REECE	DATE:	7/22/2011
-------	-------------	-------	-----------