

Hamre, John G.

From: Fahn, Patrick J.
Sent: Monday, March 15, 2010 2:35 PM
To: Hamre, John G.
Subject: FW: Case #PU-10-33 - Weekly Report - Stanley Tank Project - Enbridge
Attachments: PSC Report PU-10-33 (March 7th 2010).docm

John – please docket in 10-33 from Enbridge ND and then forward to Commissioners, PU, and Legal

Patrick Fahn

Director-Compliance and Competitive Markets
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Ty France [mailto:Ty.France@rooney-eng.com]
Sent: Thursday, March 11, 2010 11:42 AM
To: Fahn, Patrick J.
Cc: Claudia Schrull; Sally Joyce; Brent_Horton@Enbridge.com; Fred Washek; Troy D. Pierantoni; Eric Stahl
Subject: Case #PU-10-33 - Weekly Report - Stanley Tank Project - Enbridge

Mr. Fahn,

Please see the attached weekly progress report. I am a day early reporting due to the fact I will be out of pocket tomorrow, normally I will be reporting every Friday. If you have any questions please call.

Thank you,

Ty France P.E.

Rooney Engineering, Inc.
1536 Mullowney Lane, Suite 202
Billings, MT 59101

Direct: (406) 294-0330
Cell: (406) 321-1660
Main: (406) 896-1305
Fax: (406) 896-1309

5 **PU-10-33** Filed: 3/11/2010 Pages: 2
**Stanley Tank Project – Enbridge Weekly Report for
Week of March 7, 2010**

Enbridge Pipelines (North Dakota) LLC



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: March 7th, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-240-9601

Brief Description of Weekly Activities:

Stanley Tank

- Cleared snow from site
- Surveyed in critical points and elevations
- Placed One call's on below ground utilities

Specific Activity on Project


Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	minimal	Tank Construction	0
Civil – foundations	0	Mechanical Piping	0
Civil – dikes and finish grading	0	Electrical	0
		Clean-up	0

Significant Work Activity for next week:

Stanley Tank

- Locate underground utilities - Hydrovac those near construction zone
- Set up temporary fence, remove old fencing
- Installation of silt fence and erosion control measures per SWPPP
- Begin moving topsoil, stockpile onsite

Comments:

Name	Date
Ty France 	3/11/10