



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: March 14th, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-240-9601

Brief Description of Weekly Activities:

Stanley Tank

- Located underground utilities
- Set up temporary fence, removed old fence
- Installed silt fence around snow pile and runoff areas
- Began Excavation activities, stockpiling of topsoil and subsoil

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	8	Tank Construction	0
Civil – foundations	0	Mechanical Piping	0
Civil – dikes and finish grading	0	Electrical	0
		Clean-up	0

Significant Work Activity for next week:

Stanley Tank

- Continuation of excavation activity for tank containment
- Light pole removal
- Begin excavation for foundation placement

Comments:

Name	Date
Ty France	3/19/10