



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: March 21<sup>st</sup>, 2010**

**Case No. PU-10-33**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Ty France	Rooney Engineering	406-294-0330	406-321-1660
<b>Supervisor - Construction Services:</b>	Fred Washek	Enbridge	701-857-0841	701-240-9601

**Brief Description of Weekly Activities:**

**Stanley Tank**

- Light pole removed
- Excavation activities continued
- Cutting slope on excavated dike walls
- Finished exposing all utilities
- Stockpiling of topsoil and subsoil

**Specific Activity on Project**

Description	% Complete	Description	% Complete
<b>Stanley Tank</b>			
Civil – Initial Site grading	25	Tank Construction	0
Civil – foundations	0	Mechanical Piping	0
Civil – dikes and finish grading	0	Electrical	0
		Clean-up	0

**Significant Work Activity for next week:**

**Stanley Tank**

- Begin Access road construction
- Begin excavation for foundation placement

**Comments:**

Name	Date
Ty France	3/26/10