



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: March 28th, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-240-9601

Brief Description of Weekly Activities:

Stanley Tank

- New access road started, construction access to site improved
- Excavation activities continued
- Cutting slope on excavated dike walls
- Foundation excavation complete
- Prep site for foundation work

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	45	Tank Construction	0
Civil – foundations	0	Mechanical Piping	0
Civil – dikes and finish grading	0	Electrical	0
		Clean-up	0


Significant Work Activity for next week:

Stanley Tank

- Continue access road construction
- Set forms for foundation
- Pour concrete for foundation

Comments:

Civil contractor will be offsite from Thursday until Monday for Easter holiday. Site foreman will maintain area prepared for foundation.

Name	Date
Ty France 	4/1/10