



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: April 4<sup>th</sup>, 2010**

**Case No. PU-10-33**

|                                            | Name        | Company            | Office       | Cell         |
|--------------------------------------------|-------------|--------------------|--------------|--------------|
| <b>Supervising Project Manager</b>         | Ty France   | Rooney Engineering | 406-294-0330 | 406-321-1660 |
| <b>Supervisor - Construction Services:</b> | Fred Washek | Enbridge           | 701-857-0841 | 701-368-0075 |

**Brief Description of Weekly Activities:**

**Stanley Tank**

- Touching up slope on excavated dike walls
- Foundation excavation completed and leveled for foundation
- Start foundation forms for concrete

**Specific Activity on Project**


| Description                      | % Complete | Description       | % Complete |
|----------------------------------|------------|-------------------|------------|
| <b>Stanley Tank</b>              |            |                   |            |
| Civil – Initial Site grading     | 80         | Tank Construction | 0          |
| Civil – foundations              | 15         | Mechanical Piping | 0          |
| Civil – dikes and finish grading | 0          | Electrical        | 0          |
|                                  |            | Clean-up          | 0          |

**Significant Work Activity for next week:**

**Stanley Tank**

- Finish setting forms for foundation
- Pour concrete for foundation
- Begin backfill once concrete has cured a sufficient amount

**Comments:**

| Name                                                                                          | Date   |
|-----------------------------------------------------------------------------------------------|--------|
| Ty France  | 4/9/10 |