

**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: April 11<sup>th</sup>, 2010**

**Case No. PU-10-33**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Ty France	Rooney Engineering	406-294-0330	406-321-1660
<b>Supervisor - Construction Services:</b>	Fred Washek	Enbridge	701-857-0841	701-368-0075

**Brief Description of Weekly Activities:**

**Stanley Tank**

- Touching up slope on excavated dike walls (erosion due to weather)
- Foundation forms set and rebar tied

**Specific Activity on Project**


Description	% Complete	Description	% Complete
<b>Stanley Tank</b>			
Civil – Initial Site grading	90	Tank Construction	0
Civil – foundations	30	Mechanical Piping	0
Civil – dikes and finish grading	5	Electrical	0
		Clean-up	0

**Significant Work Activity for next week:**

**Stanley Tank**

- Pour concrete for foundation
- Protect concrete with concrete blankets until concrete has cured sufficiently
- Begin backfill once concrete has cured a sufficient amount

**Comments:**

Name	Date
Ty France 	4/16/10