

Hamre, John G.

From: Fahn, Patrick J.
Sent: Friday, April 23, 2010 10:18 AM
To: Hamre, John G.
Subject: FW: Case #PU-10-33 - Weekly Report - Stanley Tank Project - Enbridge
Attachments: PSC Report PU-10-33 (April 18th 2010).docm

Importance: High

John – please docket in 10-33 from Enbridge ND and then forward to Commissioners, PU, and Legal

Patrick Fahn

Director-Compliance and Competitive Markets

Email: pfahn@nd.gov

Phone: (701) 328-4077

North Dakota Public Service Commission

600 E Boulevard

Bismarck ND 58505-0480

Fax: (701) 328-2410

From: Ty France [<mailto:Ty.France@rooney-eng.com>]

Sent: Friday, April 23, 2010 9:47 AM

To: Fahn, Patrick J.

Cc: Claudia Schrull; Sally Joyce; Brent_Horton@Enbridge.com; 'Fred Washek'; Eugene Szarkowski; Troy D. Pierantoni; Eric Stahl

Subject: Case #PU-10-33 - Weekly Report - Stanley Tank Project - Enbridge

Importance: High

Patrick,

This week's field progress for your review.

Thanks,

Ty France P.E.

Rooney Engineering, Inc.

1536 Mallowney Lane, Suite 202

Billings, MT 59101

Direct: (406) 294-0330

Cell: (406) 321-1660

Main: (406) 896-1305

Fax: (406) 896-1309

11 **PU-10-33** Filed: 4/23/2010 Pages: 2
**Stanley Tank Project – Enbridge Weekly Report for
Week of April 18, 2010**

Enbridge Pipelines (North Dakota) LLC



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: April 18th, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-368-0075

Brief Description of Weekly Activities:

Stanley Tank

- Poured concrete foundation
- Foundation forms removed and concrete covered for curing
- Clay lining of dike walls and part of floor
- Rock dike walls

Specific Activity on Project


Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	100	Tank Construction	0
Civil – foundations	50	Mechanical Piping	0
Civil – dikes and finish grading	35	Electrical	0
		Clean-up	0

Significant Work Activity for next week:

Stanley Tank

- Backfill against foundation (outside and inside foundation)
- Remove concrete blankets to allow for backfill
- Install dike drain pipe
- Clay line rest of dike

Comments:

Name	Date
Ty France 	4/23/10