



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: April 25<sup>th</sup>, 2010**

**Case No. PU-10-33**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Ty France	Rooney Engineering	406-294-0330	406-321-1660
<b>Supervisor - Construction Services:</b>	Fred Washek	Enbridge	701-857-0841	701-368-0075

**Brief Description of Weekly Activities:**

**Stanley Tank**

- Start backfill process against foundation (outside and inside)
- Removed concrete blankets to allow for backfill
- Continue clay lining of floor
- Rock dike walls
- Installed dike drain pipe
- Prep for access road into dike

**Specific Activity on Project**

Description	% Complete	Description	% Complete
<b>Stanley Tank</b>			
Civil – Initial Site grading	100	Tank Construction	0
Civil – foundations	70	Mechanical Piping	0
Civil – dikes and finish grading	55	Electrical	0
		Clean-up	0

**Significant Work Activity for next week:**

**Stanley Tank**

- Continue backfill inside and outside of foundation
- Continue to clay line rest of dike
- Smooth rock on dike walls
- Initial finish grading (final grading will be done after tank construction)

**Comments:**

Today construction has been rained out and tomorrow is expected to be rained out as well.

Name	Date
Ty France	4/30/10