



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: May 9th, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-368-0075

Brief Description of Weekly Activities:

Stanley Tank

- Continued backfill process against foundation (outside and inside)
- Clay Liner inside foundation completed
- Started installing Cathodic Protection
- Outside of ringwall backfilled and compacted to subgrade
- Begin clay lining remainder of containment area

Specific Activity on Project


Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	100	Tank Construction	0
Civil – foundations	90	Mechanical Piping	0
Civil – dikes and finish grading	80	Electrical	0
		Clean-up	0

Significant Work Activity for next week:

Stanley Tank

- Finish backfill inside and outside of foundation
- Continue to clay line rest of containment area
- Install class 5 material in containment area
- Initial finish grading (final grading will be done after tank construction)

Comments:

Name	Date
Ty France 	5/14/10