



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: May 23rd, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-368-0075

Brief Description of Weekly Activities:

Stanley Tank

- Finished installing leak detection
- Prepared sand pad
- Staged materials for mechanical tank construction
- Surveyed ringwall for level tolerances – no issues

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	100	Tank Construction	0
Civil – foundations	100	Mechanical Piping	0
Civil – dikes and finish grading	85	Electrical	0
		Clean-up	0


Significant Work Activity for next week:

Stanley Tank

- Begin Tank Construction
- Lay annular plate for tank bottom
- Lay floor plate for tank bottom
- Stage remaining materials for tank construction

Comments:

Weather slowed construction this week by a couple days.

Name	Date
Ty France 	5/28/10