



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: May 30th, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-368-0075

Brief Description of Weekly Activities:

Stanley Tank

- Prepared remaining sand pad
- Staged materials for mechanical tank construction
- Spent most of the week's time protecting sand pad from moisture and removing sand that had moisture in it and replacing it with dry sand

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	100	Tank Construction	0
Civil – foundations	100	Mechanical Piping	0
Civil – dikes and finish grading	85	Electrical	0
		Clean-up	0


Significant Work Activity for next week:

Stanley Tank

- Begin Tank Construction
- Lay annular plate for tank bottom
- Lay floor plate for tank bottom
- Keep sand pad dry until floor plate can be placed

Comments:

Weather slowed construction this week by a couple days again.

Name	Date
Ty France 	6/4/10