



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: June 6<sup>th</sup>, 2010**

**Case No. PU-10-33**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Ty France	Rooney Engineering	406-294-0330	406-321-1660
<b>Supervisor - Construction Services:</b>	Fred Washek	Enbridge	701-857-0841	701-368-0075

**Brief Description of Weekly Activities:**

**Stanley Tank**

- Began tank construction
- Staged materials for mechanical tank construction
- Laid out annular ring plate steel and began welding
- Laid out floor plate and tacked in place

**Specific Activity on Project**


Description	% Complete	Description	% Complete
<b>Stanley Tank</b>			
Civil – Initial Site grading	100	Tank Construction	2
Civil – foundations	100	Mechanical Piping	0
Civil – dikes and finish grading	85	Electrical	0
		Clean-up	0

**Significant Work Activity for next week:**

**Stanley Tank**

- Begin welding on floor
- Continue welding annular ring
- Prep for setting first shell course
- Set first shell course

**Comments:**

Name	Date
Ty France 	6/11/10