

**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: June 13th, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-368-0075

Brief Description of Weekly Activities:

Stanley Tank

- Continued welding on floor plate and annular ring
- Staged materials for mechanical tank construction
- Laid rest of floor (sketch plates)
- Started to set first shell course

Specific Activity on Project


Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	100	Tank Construction	8
Civil – foundations	100	Mechanical Piping	0
Civil – dikes and finish grading	85	Electrical	0
		Clean-up	0

Significant Work Activity for next week:

Stanley Tank

- Continue welding on floor
- Weld corner between first course and floor
- Weld vertical seams on first course

Comments:

Name	Date
Ty France 	6/18/10