



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: June 20<sup>th</sup>, 2010**

**Case No. PU-10-33**

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-368-0075

**Brief Description of Weekly Activities:**

**Stanley Tank**

- Continued welding on floor plate, annular ring
- Set first shell course
- Began welding first shell course vertical seams
- Prepare first ring for hanging of second ring
- Conducted vacuum box testing on floor to test welds

**Specific Activity on Project**


Description	% Complete	Description	% Complete
<b>Stanley Tank</b>			
Civil – Initial Site grading	100	Tank Construction	15
Civil – foundations	100	Mechanical Piping	0
Civil – dikes and finish grading	85	Electrical	0
		Clean-up	0

**Significant Work Activity for next week:**

**Stanley Tank**

- Continue welding on floor
- Weld vertical seams on second course
- Weld horizontal seam between first and second rings
- Weld corner between first course and floor after hanging second ring

**Comments:**

Name	Date
Ty France 	6/25/10