



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



ENBRIDGE™

Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: July 11th, 2010

Case No. PU-10-33

| | Name | Company | Office | Cell |
|--|-------------|--------------------|--------------|--------------|
| Supervising Project Manager | Ty France | Rooney Engineering | 406-294-0330 | 406-321-1660 |
| Supervisor - Construction Services: | Fred Washek | Enbridge | 701-857-0841 | 701-368-0075 |

Brief Description of Weekly Activities:

Stanley Tank

- Welded on horizontal seam between first and second rings
- Welding on annular plate to sketch plates
- Cut out and weld on shell nozzles/manways
- Testing of completed welds

Specific Activity on Project


| Description | % Complete | Description | % Complete |
|----------------------------------|------------|-------------------|------------|
| Stanley Tank | | | |
| Civil – Initial Site grading | 100 | Tank Construction | 32 |
| Civil – foundations | 100 | Mechanical Piping | 0 |
| Civil – dikes and finish grading | 85 | Electrical | 0 |
| | | Clean-up | 0 |

Significant Work Activity for next week:

Stanley Tank

- Begin setting up roof bracing
- Begin laying out and setting roof pontoon structure
- Continue welding on shell nozzles/manways

Comments:

| Name | Date |
|---|---------|
| Ty France  | 7/16/10 |