



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



ENBRIDGE™

Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: July 25th, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-368-0075

Brief Description of Weekly Activities:

Stanley Tank

- Continued with set up for roof bracing
- Continued constructing roof deck
- Continued constructing roof pontoons
- Welding on shell nozzles/manways

Specific Activity on Project


Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	100	Tank Construction	42
Civil – foundations	100	Mechanical Piping	0
Civil – dikes and finish grading	85	Electrical	0
		Clean-up	0

Significant Work Activity for next week:

Stanley Tank

- Finish setting up roof bracing
- Continue welding and fitting roof deck plate
- Welding out roof pontoons
- Hang third ring and weld out

Comments:

Name	Date
Ty France 	7/30/10