



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: August 8th, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-240-9601

Brief Description of Weekly Activities:

Stanley Tank

- Continued welding roof deck
- Continued welding roof pontoons
- Installing roof leg sleeves in pontoons
- Set pontoons access hatches
- Welding on shell nozzles/manways completed
- Weld horizontal and vertical seams on third ring
- Electrical contractor mobilized on site

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	100	Tank Construction	53
Civil – foundations	100	Mechanical Piping	0
Civil – dikes and finish grading	85	Electrical	1
		Clean-up	0


Significant Work Activity for next week:

Stanley Tank

- Begin electrical trenching work and installing cabling
- Continue welding roof deck plate
- Continue welding out roof pontoons
- Continue installing roof leg sleeves, roof manways, gauge hatches, etc.
- Set fourth ring and weld out vertical seams

Comments:

Roof pontoons, deck, and appurtenances require large quantities of welding.

Name	Date
Ty France 	8/13/10

27

PU-10-33

Filed: 8/13/2010

Pages: 1

Enbridge Pipelines (ND) LLC Weekly Construction Progress Report - Week of Aug. 8, 2010