



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: August 15th, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-240-9601

RECEIVED

AUG 20 2010

PUBLIC SERVICE COMMISSION

Brief Description of Weekly Activities:

Stanley Tank

- Continued welding roof deck
- Finished welding roof pontoons
- Installing roof leg sleeves and inspection hatches in pontoons
- Welded horizontal and vertical seams on fourth ring
- Electrical contractor pulled and trenched in wiring where possible

Specific Activity on Project


Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	100	Tank Construction	58
Civil – foundations	100	Mechanical Piping	0
Civil – dikes and finish grading	85	Electrical	15
		Clean-up	0

Significant Work Activity for next week:

Stanley Tank

- Begin installing light pole and pipe support foundations
- Continue welding roof deck plate
- Continue welding out roof pontoons
- Continue installing roof leg sleeves, roof manways, gauge hatches, etc.
- Set fifth ring and weld out vertical seams

Comments:

Name	Date
Ty France 	8/20/10