



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: August 22nd, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-240-9601

Brief Description of Weekly Activities:

Stanley Tank

- Finished welding roof deck
- Finished installing inspection hatches in roof pontoons
- Began installing roof legs and sleeves
- Set fifth ring
- Welded vertical seams on fifth ring
- Installed light pole supports and pipe support foundations

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	100	Tank Construction	65
Civil – foundations	100	Mechanical Piping	0
Civil – dikes and finish grading	85	Electrical	15
		Clean-up	0

Significant Work Activity for next week:

Stanley Tank

- Finish installing roof legs and sleeves
- Install striker pads on floor
- Continue installing roof appurtenances
- Finish welding out horizontal and vertical seams on fifth ring
- Set sixth ring and weld out

Comments:

Name	Date
Ty France	8/27/10