



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: August 29th, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-240-9601

Brief Description of Weekly Activities:

Stanley Tank

- Finished installing roof legs and striker plates
- Installed suction and fill line bracing
- Set sixth ring and began welding
- Finished welding and x-ray testing on fifth ring
- Finished welding out sump on tank floor

Specific Activity on Project


Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	100	Tank Construction	75
Civil – foundations	100	Mechanical Piping	0
Civil – dikes and finish grading	85	Electrical	15
		Clean-up	0

Significant Work Activity for next week:

Stanley Tank

- Start installing windgirder
- Start to install top angle
- Continue installing roof appurtenances
- Test pontoons for leaks
- Finish welding on sixth ring

Comments:

Name	Date
Ty France 	9/3/10