



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: September 5th, 2010

Case No. PU-10-33

| | Name | Company | Office | Cell |
|-------------------------------------|-------------|--------------------|--------------|--------------|
| Supervising Project Manager | Ty France | Rooney Engineering | 406-294-0330 | 406-321-1660 |
| Supervisor - Construction Services: | Fred Washek | Enbridge | 701-857-0841 | 701-240-9601 |

Brief Description of Weekly Activities:

Stanley Tank

- Started installing top angle
- Installed foam fire protection piping
- Began working on windgirder
- Finished welding and x-ray testing on sixth
- Finished welding out sump on floating roof

Specific Activity on Project


| Description | % Complete | Description | % Complete |
|----------------------------------|------------|-------------------|------------|
| Stanley Tank | | | |
| Civil – Initial Site grading | 100 | Tank Construction | 83 |
| Civil – foundations | 100 | Mechanical Piping | 0 |
| Civil – dikes and finish grading | 85 | Electrical | 15 |
| | | Clean-up | 0 |

Significant Work Activity for next week:

Stanley Tank

- Continue installing windgirder
- Continue install of top angle
- Test pontoons for leaks
- Finish foam fire protection system

Comments:

| Name | Date |
|---|---------|
| Ty France  | 9/10/10 |