



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: September 12<sup>th</sup>, 2010**

**Case No. PU-10-33**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Ty France	Rooney Engineering	406-294-0330	406-321-1660
<b>Supervisor - Construction Services:</b>	Fred Washek	Enbridge	701-857-0841	701-240-9601

**Brief Description of Weekly Activities:**

**Stanley Tank**

- Finished installing top angle
- Installed bracing for foam fire protection piping
- Continued working on windgirder
- Diesel test floating roof deck
- Stitch weld on floating roof penetrations
- Begin excavation for piping
- Began fabricating pipe and hanging valves

**Specific Activity on Project**


Description	% Complete	Description	% Complete
<b>Stanley Tank</b>			
Civil – Initial Site grading	100	Tank Construction	87
Civil – foundations	100	Mechanical Piping	30
Civil – dikes and finish grading	85	Electrical	15
		Clean-up	0

**Significant Work Activity for next week:**

**Stanley Tank**

- Continue installing windgirder handrails
- Install gaugers platform and gauge poles
- Test pontoons for leaks
- Install piping and hydrotest

**Comments:**

Name	Date
Ty France 	9/17/10