



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: September 19th, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-240-9601

Brief Description of Weekly Activities:

Stanley Tank

- Continued working on windgirder
- Diesel test floating roof pontoons
- Continued stitch weld on floating roof penetrations
- Weld piping for fill and suction
- Install gauge pole bracing and negotiators
- Installed gauging platform
- Trench in electrical wiring around tank

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	100	Tank Construction	92
Civil – foundations	100	Mechanical Piping	85
Civil – dikes and finish grading	85	Electrical	35
		Clean-up	0

Significant Work Activity for next week:


Stanley Tank

- Continue welding windgirder
- Install gauge poles
- Hydrotest piping and Tie-In
- Backfill piping trenches
- Finish electrical trenching
- Install floating roof seal

33 PU-10-33 Filed: 9/28/2010 Pages: 1
Stanley Tank Project – Enbridge Weekly Report for
Week of Sept. 19, 2010

Enbridge Pipelines (North Dakota) LLC

Comments:

Name	Date
Ty France 	9/24/10