



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: September 26th, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-240-9601

Brief Description of Weekly Activities:

Stanley Tank

- Continued welding on windgirder
- Installed gauge poles
- Piping hydrotested and tied-in
- Piping being backfilled
- Electrical trenching and laying wiring continued
- Shoe installed for seal
- Civil work started to finish remaining work
- Started installing stairs

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	100	Tank Construction	95
Civil – foundations	100	Mechanical Piping	96
Civil – dikes and finish grading	86	Electrical	50
		Clean-up	0

Significant Work Activity for next week:

Stanley Tank

- Continue welding windgirder
- Weld foam boards on tank shell
- Test roof drain
- Backfill piping trenches
- Finish electrical trenching and wiring
- Paint top of floating roof

34 PU-10-33 Filed: 10/6/2010 Pages: 1
Stanley Tank Project – Enbridge Weekly Report for
Week of Sept. 26, 2010

Enbridge Pipelines (North Dakota) LLC

Comments:

Name	Date
Ty France	10/1/10