



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: October 3rd, 2010

Case No. PU-10-33

| | Name | Company | Office | Cell |
|--|-------------|--------------------|--------------|--------------|
| Supervising Project Manager | Ty France | Rooney Engineering | 406-294-0330 | 406-321-1660 |
| Supervisor - Construction Services: | Fred Washek | Enbridge | 701-857-0841 | 701-240-9601 |

Brief Description of Weekly Activities:

Stanley Tank

- Finished welding windgirder
- Foam Fire Protection piping hydrotested
- Finished backfilling piping
- Shoe for seal removed to allow painting on roof
- Clay material brought in to finish remaining dike floor
- Finished installing stairs

Specific Activity on Project


| Description | % Complete | Description | % Complete |
|----------------------------------|------------|-------------------|------------|
| Stanley Tank | | | |
| Civil – Initial Site grading | 100 | Tank Construction | 97 |
| Civil – foundations | 100 | Mechanical Piping | 98 |
| Civil – dikes and finish grading | 87 | Electrical | 70 |
| | | Clean-up | 15 |

Significant Work Activity for next week:

Stanley Tank

- Begin bringing subgrade to final grading
- Install foam boards on tank shell
- Start to install the foam dam and reinstall the shoe seal
- Finish electrical tie-in and wiring
- Paint top of floating roof and outer rim plate, vapor spaces, and top 3' of shell

Comments:

| Name | Date |
|---|---------|
| Ty France  | 10/8/10 |

35

PU-10-33 Filed: 10/8/2010 Pages: 1
Stanley Tank Project – Enbridge Weekly Report for
Week of Oct. 3, 2010