



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: October 10<sup>th</sup>, 2010**

**Case No. PU-10-33**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Ty France	Rooney Engineering	406-294-0330	406-321-1660
<b>Supervisor - Construction Services:</b>	Fred Washek	Enbridge	701-857-0841	701-240-9601

**Brief Description of Weekly Activities:**

**Stanley Tank**

- Began working on subgrade around tank
- Installed seal on floating roof
- Installed foam dam on floating roof
- Vapor spaces and outer rim plate painted
- Installed foam boards and extra penetrations on gaugers platform
- Hydrovac previously installed electrical lines
- Powerwashed tank to prevent contaminants during hydrotest

**Specific Activity on Project**

Description	% Complete	Description	% Complete
<b>Stanley Tank</b>			
Civil – Initial Site grading	100	Tank Construction	99
Civil – foundations	100	Mechanical Piping	98
Civil – dikes and finish grading	90	Electrical	70
		Clean-up	40

**Significant Work Activity for next week:**

**Stanley Tank**

- Continue work on final grading
- Paint top 3' of inside of shell
- Paint the top of floating roof
- Finish electrical tie-ins
- Hold pre-job meeting for hydrotest and possibly start hydrotest

**Comments:**

Name	Date
Ty France <i>Ty France</i>	10/15/10

36 **PU-10-33** Filed: 10/15/2010 Pages: 1  
Stanley Tank Project – Enbridge Weekly Report for  
Week of Oct. 10, 2010