



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: October 17th, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-240-9601

Brief Description of Weekly Activities:

Stanley Tank

- Continued working on clay liner and final grading
- Blasted and primed top of floating roof, foam dam, and pontoon tops

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	100	Tank Construction	99
Civil – foundations	100	Mechanical Piping	98
Civil – dikes and finish grading	95	Electrical	70
		Clean-up	60

Significant Work Activity for next week:

Stanley Tank

- Continue work on final grading
- Blast and prime the top 3' of inside of shell
- Hold pre-job meeting for hydrotest and possibly start hydrotest

Comments:

Name	Date
Ty France <i>Ty France</i>	10/22/10